

ENVIRONMENTAL APPROVALS APPLICATION STORMWATER SYSTEM ALTERATION (CLI-ECA)

Application Requirements

This application and checklist must be completed for all applications submitted under the Consolidated Linear Infrastructure Environmental Compliance Approval for the Township of Wellington North Stormwater System (CLI-ECA No. 113-S701). Application packages will not be accepted unless:

- ALL Checklist items have been completed; and
- ALL required supporting documentation is submitted in Portable Document Format (PDF) format to the Township.

Application fees are set out in the current By-Law 127-22 Fess and Charges Various Services.

| DESCRIPTION | FEE | UNIT | QUANTITY | SUB-TOTAL |
|--|-------------|----------------------|----------|-----------|
| Storm Sewers – Adding, changing, replacing or extending., replacing or extending. Includes Standard System Components (e.g., Ditches, Swales, Culverts, Inlets, Manholes, Outlets) | \$2,000.00 | Each | | \$ |
| Quality Device (i.e., Oil/Grit Separator | \$2,500.00 | Each Appurtenance | | \$ |
| Stormwater Management Facility | \$5,0000.00 | Each System | | \$ |
| Low Impact Development | \$3,700.00 | Each | | \$ |
| | | | TOTAL | \$ |

(HST Exempt)

| 1. | Developme | nt | | |
|-------------------------|-----------|-------------------------|-------------|--|
| Name: | | | | |
| Addresses: | | | | |
| 2. | | Applicant Inforn | nation | |
| Applicant (Legal) Name: | | | | |
| Owner (Legal) Address | | | | |
| Applicant Email | | | | |
| Phone No: | | | Cell Phone: | |

| 3. | Consultant Inform | nation | |
|--|------------------------|------------------|------------------------|
| Consultant Name: | | | |
| Consultant Address: | | | |
| Consultant Email: | | | |
| Consultant Address: | | | |
| Consultant Phone No: | | Cell Phone: | |
| Licensed Engineer | | | |
| PEO License Number | | | |
| 4. Application | n Fee | | |
| The applicant submits w | ith the application th | e fee in the amo | unt of \$ |
| No assurance is given that the payment of the fee will result in approval. The application will be processed according to the policy of council. | | | |
| 5. Submission | ons | | |
| I acknowledge that I have submitted the necessary document(s) in the application package(s) for which I am requesting. | | | |
| O / A | | | |
| Owner / Authorized Ag | jent: | | |
| | | | |
| Print Name | | | Signature of Applicant |
| | | | |
| Date | | | |
| | | | |
| For Office Use: | | | |
| Date: | | Amount Rec'd | \$ |
| Received by: | | Account | |

Pre-Construction Checklist

3.10

| Checklist indicating completeness of application, shall be sent with Pre- Construction and Post-Construction packages |
|---|
| Stormwater Management Plan, including but not limited to: Design Brief Description of project area SWM quantity & quality criteria; explanation of how they were established (Township Standards, ERCA, Ontario Water Quality Objectives or Procedure B-1-5) Description of existing drainage patterns at the site and run-off outlet location(s), including the ultimate receiver(s) Stormwater run-off analysis(design storms, hydrologic parametersfor predevelopment and post-development conditions, modeling results, predevelopment and post-development peak flows and volumes) Description of how the established quantity and quality controls criteria will be met Design details for each component of SWM system(s), including the capacity Hydraulic Design Sheets/ Calculations - Water Quality Design Features and Oil and Grit Separator Design Sheets Hydraulic performance of the system verifying storm sewer capture rates and major and minor system capacities. Low impact development features and ground water table Proposed Monitoring Plan (once discharge begins the Township will conduct additional sampling and testing) Proposed Operations and Maintenance procedures |
| Design considerations to protect drinking water Detailed Design Drawings/ "For Construction" Drawings (stamped & signed by P.Eng licensed in Ontario) |
| Inspection and testing plans, emergency response plan (2 weeks prior to inspection and testing), notification of testing (5 days prior) per Design Criteria 8.1.3 and 8.1.4 |

☐ **Erosion Sediment Control (ESC) plan**, and temporary ESC measures installed in advance of and maintained during any construction activity on the Authorized System. Certification by a Licensed Engineer is required for all ESC per ECA

| | Comp | Part 2 Description of storm sewer/ditch/ culvert alteration Part 3 Verification by Licensed Engineering Practitioner |
|------|------------------|---|
| | Comp | Part 2 Description of stormwater management facilities) (if applicable) Part 3 Verification by Licensed Engineering Practitioner |
| | Comp | Part 2 Description of third pipe collection systems) (if applicable) Part 3 Verification by Licensed Engineering Practitioner |
| | Appli | cation Fee included |
| Post | <u>– Co</u> | <u>nstruction</u> |
| | | klist indicating completeness of application, shall be sent with Pre-truction and Post-Construction packages |
| | Reco | rd Drawings stamped by a P.Eng Licensed in Ontario |
| | All in limite | spection and testing records per Design Criteria 8.1.5, including but not d to: |
| | - | maintenance reports adhering to ESC plan and measures during construction activity; - daily engineering inspection records completed during infrastructure installation per ECA Schedule D, 3.11; |
| | - | CCTV Inspection Records and videos; |
| | - | Mandrel and Deflection Testing (if required based on the CCTV Video reports) per Design Criteria 8.1.5; |
| | - | Hydrostatic Pressure testing results for forced mains per Design Criteria 8.5 |
| | - | Leakage Testing Reports per Design Criteria 8.3 |
| | Oper | ations & Maintenance Manual per ECA Schedule E, 3.0 |
| | Samp | oling and Monitoring Plan |
| | _ | Additional Requirements as Requested by the Township from Pre-truction Application |