

WELLINGTON NORTH

# ENVIRONMENTAL APPROVALS APPLICATION STORMWATER SYSTEM ALTERATION (CLI-ECA)

### **Application Requirements**

This application and checklist must be completed for all applications submitted under the Consolidated Linear Infrastructure Environmental Compliance Approval for the Township of Wellington North Stormwater System (CLI-ECA No. 113-S701). Application packages will not be accepted unless:

- ALL Checklist items have been completed; and
- ALL required supporting documentation is submitted in Portable Document Format (PDF) format to the Township.

Application fees are set out in the current By-Law 127-22 Fess and Charges Various Services.

DESCRIPTION	FEE	UNIT	QUANTITY	SUB- TOTAL
Storm Sewers – Adding, changing, replacing or extending., replacing or extending. Includes Standard System Components (e.g., Ditches, Swales, Culverts, Inlets, Manholes, Outlets)	\$3,000.00	Each		\$
Quality Device (i.e., Oil/Grit Separator	\$2,500.00	Each Appurtenance		\$
Stormwater Management Facility	\$5,0000.00	Each System		\$
Low Impact Development	\$3,700.00	Each		\$
			TOTAL	\$
				(HST Exempt)

1.	Developme	nt
Name:		
Addresses:		
2.		Applicant Information
Applicant (Legal) Name:		
Owner (Legal) Address		

Applicant Email		
Phone No:	Cell Phone:	

3.	Consultant Information
Consultant Name:	
Consultant Address:	
Consultant Email:	
Consultant Address:	
Consultant Phone No:	Cell Phone:
Licensed Engineer	
PEO License Number	
4. Application Fee	

The applicant submits with the application the fee in the amount of \$

No assurance is given that the payment of the fee will result in approval. The application will be processed according to the policy of council.

5. <b>S</b> I	ubmissions
I acknowledge t	that I have submitted the necessary document(s) in the application
package(s) for v	which I am requesting.

#### **Owner / Authorized Agent:**

Print Name

Signature of Applicant

Date

For Office Use:		
Date:	Amount Rec'd	\$
Received by:	Account	

## **Pre-Construction Checklist**

- □ **Checklist** indicating completeness of application, shall be sent with Pre-Construction and Post-Construction packages
- Stormwater Management Plan, including but not limited to:
  - Design Brief
  - Description of project area
  - SWM quantity & quality criteria; explanation of how they were established (Township Standards, ERCA, Ontario Water Quality Objectives or Procedure B-1-5)
  - Description of existing drainage patterns at the site and run-off outlet location(s), including the ultimate receiver(s)
  - Stormwater run-off analysis(design storms, hydrologic parametersfor predevelopment and post-development conditions, modeling results, predevelopment and post-development peak flows and volumes)
  - Description of how the established quantity and quality controls criteria will be met
  - Design details for each component of SWM system(s), including the capacity
  - Hydraulic Design Sheets/ Calculations Water Quality Design Features and Oil and Grit Separator Design Sheets
  - Hydraulic performance of the system verifying storm sewer capture rates and major and minor system capacities.
  - Low impact development features and ground water table
  - Proposed Monitoring Plan (once discharge begins the Township will conduct additional sampling and testing)
  - Proposed Operations and Maintenance procedures
  - Design considerations to protect drinking water
- Detailed Design Drawings/ "For Construction" Drawings (stamped & signed by P.Eng licensed in Ontario)
- Inspection and testing plans, emergency response plan (2 weeks prior to inspection and testing), notification of testing (5 days prior) per Design Criteria 8.1.3 and 8.1.4
- Erosion Sediment Control (ESC) plan, and temporary ESC measures installed in advance of and maintained during any construction activity on the Authorized System. Certification by a Licensed Engineer is required for all ESC per ECA 3.10

### □ **Completed Form SW1 (Storm Sewers/ Ditches/ Culverts)** (if applicable)

- Part 2 Description of storm sewer/ditch/ culvert alteration
- Part 3 Verification by Licensed Engineering Practitioner

### **Completed Form SW2 (Stormwater Management Facilities)** (if applicable)

- Part 2 Description of stormwater management facility alteration
- Part 3 Verification by Licensed Engineering Practitioner
- **Completed Form SW3 (Third Pipe Collection Systems)** (if applicable)
  - Part 2 Description of third pipe collection system alteration
  - Part 3 Verification by Licensed Engineering Practitioner

Application Fee included

## Post – Construction

Checklist indicating completeness of application, shall be sent with Pre-
Construction and Post-Construction packages

**Record Drawings** stamped by a P.Eng Licensed in Ontario

- All inspection and testing records per Design Criteria 8.1.5, including but not limited to:
  - maintenance reports adhering to ESC plan and measures during construction activity; - daily engineering inspection records completed during infrastructure installation per ECA Schedule D, 3.11;
  - CCTV Inspection Records and videos;
  - Mandrel and Deflection Testing (if required based on the CCTV Video reports) per Design Criteria 8.1.5;
  - Hydrostatic Pressure testing results for forced mains per Design Criteria 8.5
  - Leakage Testing Reports per Design Criteria 8.3
- **Operations & Maintenance Manual** per ECA Schedule E, 3.0
- Sampling and Monitoring Plan
- Any Additional Requirements as Requested by the Township from Pre-Construction Application